EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Road and Footpath Maintenance in Ward No. 11, (Kuvempunagara), Vidyaranyapura Sub Division
2	Amount of Work Portion	14,99,429.00
3	Estimated Cost	15.00 Lakhs
4	Name of Contractor	KRIDL
5	Agreement No	BBMP/EE/Btp Ag No.94/18-19 Date: 31.08.2018
6	No and date under which work order issued	EE/BTP/BBMP/KRIDL/WO/94/2018-19 Date: 31.08.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	26.10.2018
9	Date of receipt of application in the sub division office	26.10.2018
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	92 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.